

	MATERIAL INDENT FORM			
	INDENT NO.::		SWPL-MPL-GPVC-CAC2-HVAC-RFQ-10	REV : R0
	JOB NAME : MPL GPVC Calcium carbide plant_ Mundra		DATE.: 20.06.2025	REV DATE.:
	JOB NO.: E/25/0006		ITEM UNDER TYPE OF CONTRACT : Thermal & Acoustic Insulation	

S.N	Description	UNIT	TOTAL QTY	BOQ REF. No.	OWN COST MATERIAL		REMARKS
					MATERIAL UNIT RATE (INR)	TOTAL AMOUNT MATERIAL (INR)	
1	Chilled water Pipe Insulation All chilled water piping shall be insulated with Puf insulation of density 48kg/m3 and thickness 35/50 mm as per sizes Polyurethane foam as per IS 12436 (Density - 34 kg/m³), pre-formed pipe sections.			BOQ- D-BOP-CT, piping			Note: below Compliance documents to provide with Technical offer 1. RFQ compliance 3.Deviation sheet 2.For system installation if any provision to be take care, same to be specify. 6.FAT to be done @ Manufacturing Unit.
i	Pipes - 200 mm Dia	Rmt	200	4.a			
ii	Pipes - 150 mm Dia	Rmt	150	4.b			
iii	Pipes - 100 mm Dia	Rmt	160	4.c			
iv	Pipes - 80 mm Dia	Rmt	10	4.d			
v	Pipes - 65 mm Dia	Rmt	10	4.e			
vi	Pipes - 50 mm Dia	Rmt	10	4.f			
vii	Pipes - 40 mm Dia	Rmt	30	4.g			
viii	Pipes - 125 mm Dia	Rmt	0	4.h			
2	Drain Pipe Insulation (tube) for GI pipe -Class B (pipes shall be insulated with nitrile rubber of thickness 13mm)						
i	50 mm Dia-	Rmt	250	6.a			
ii	40 mm Dia	Rmt	500	6.b			
iii	32 mm Dia	Rmt	200	6.c			
iv	25 mm Dia	Rmt	0	6.d			
3	Thermal Insulation (Thermal Insulation with Nitrile rubber) All supply/return ducts shall be thermally insulated by 19 mm thick elastomeric Closed Cell, Class-0 nitrile rubber, finished with GC Cloth	Sqm	40000	2.a			
4	Acoustic Insulation Acoustic insulation with 19 mm thick nitrile rubber (density 48 kg/m3) or RB Fiber glass wool of thk ness 25mm (density 48kg/cum.) Polythene vapor barrier to be provided on the dust covered with 30 SWG perforated Al sheet	Sqm	3250	3			
5	Room Acoustic Insulation-Resin bonded fiber glass (48 kg/m3)- 40mm thickness	Sqm	5000	4			
6	Underdeck Thermal Insulation- Expanded Polystyrene (EPS) of density 24 kg/m3	Sqm	9000	5			
REQUIREMENT / THINGS TO BE PROVIDED BY MANUFACTURE / VENDOR :				SPECIAL NOTES IF ANY:			
1. TECHNICAL SPECIFICATION TO BE COMPLIED WITH SIGN & STAMP BY VENDOR				4. COMMISSIONING AND MANDATORY SPARE PART LIST			
2. TECHNICAL DATA SHEET TO BE FILLED BY VENDORS				5. QUALITY ASSURANCE PLAN / INSPECTION TEST PLAN			
3. TECHNICAL DEVIATION LIST IF ANY WITH RESPECT TO TENDER SPECIFICATION				6. G.A DRAWING / FOUNDATION DWG / PRODUCT			
				7. SAMPLE TEST REPORT OF MATERIAL			
				8. OEM ORGANISATION VALID ISO CERTIFICATE			
				9. COMPANY/OEM PROFILE			

1. TRANSPORTATION : 2. GST : 3. PORT CLEARANCE : 4. VAT @ 14 % : 5 : LD / PENALTY : 6. IMPORT DUTIES 7 : DUTY BENEFIT IF ANY FOR IMPORTED ITEMS	On site at Mundra As applicable - - - NIL	LIST OF APPROVED MAKE MAKE of GI sheet: 1. ISOLLOYD ENGG. TECHNOLOGIES LTD 2. LLOYD INSULATIONS () LTD 3. MALANPUR ENTECH PVT LTD 4. Alaska Pre insulation systems (for PUF insulation) DELIVERY REQUIRED BY : Within 2 to 3 weeks From MFC.	LIST OF ATTACHMENTS Performance Guarantee Clause NA
8. WARRANTY / D L P PERIOD 9. LATENT DLP 10.Training	30 MONTHS FROM DATE OF DELIVERY OR 24 MONTHS FROM DATE OF COMMISSIONING, HANDOVER & WHICH EVER IS THE EARLIER. 12 MONTH FROM COMPLETION OF DLP. NA		

DEPARTMENT : MEP	CHECKED BY:	AUTHORIZED BY :	SHEET : 1 of 1
------------------	-------------	-----------------	----------------

Insulation Material Comply the
Mentioned technical Specification

